

SUMMARISED QUARTERLY CONTROL REPORT

SCHEME NO.	CAPITAL SCHEME	COL 1 TYNWALD APPROVED BUDGET	COL 2 BUDGET 2021/2022	COL 3 EXPEND FOR QUARTER TO 30/06/2021	COL 4 EXPEND FOR QUARTER TO 30/09/2021	COL 5 EXPEND FOR QUARTER TO 31/12/2021	COL 6 EXPEND FOR QUARTER TO 31/03/2022	COL 7 EXPEND FOR YEAR TO DATE	COL 8 EXPEND FORECAST TO 30/09/2021	COL 9 REV EXPEND. FORECAST 2021/2022	COL 10 BALANCE OVER/UNDER YR (COL2-COL6)	COL 11 ANTICIPATED FINAL COST	COL 12 SCHEME COMPLETION STATUS
G13-071	Reconfiguration of Learning Disabilities (Radcliffe Villas)	817,000	500,000	8,880	0	0	0	8,880	150,000	50,000	491,120	800,000	
G13-077	Learning Disabilities Supported Housing	70,000	0	0	0	0	0	0	0	0	0	1,200,000	
G13-080	Older Persons Residential & Resource Centre East	9,082,000	6,168,000	234,107	767,506	0	0	1,001,613	750,000	4,500,000	5,166,387	12,215,677	
G13-081	Older Persons Residential & Resource Centre North	989,000	392,000	953	1,155	0	0	2,108	60,000	60,000	389,892	989,000	
G13-082	Accommodation for Day Care Services Eastcliffe	5,736,000	407,000	6,188	5,637	0	0	11,825	20,000	100,000	395,176	5,986,000	
G19-057	Radiology Equipment Replacement Scheme	2,227,000	599,000	0	0	0	0	0	50,000	599,000	599,000	2,750,000	
G19-062	17 Queens Valley, Ramsey	630,000	630,000	492,516	280	0	0	492,796	545,000	630,000	137,204	630,000	
G19-064	Acute Adult In-Patient Facility	10,365,000	1,953,000	7,075	54,434	0	0	61,509	60,000	350,000	1,891,491	10,365,000	
G19-067	Asset Replacement Scheme	15,713,955	1,803,000	99,166	532,729	0	0	631,895	300,000	1,803,000	1,171,105	15,713,955	
G19-071	GP Surgeries - Peel - extension to	872,000	397,000	103,080	390,463	0	0	493,543	300,000	325,000	-96,543	872,000	
G19-075	Upgrade to Ward 20 Isolation Unit, Noble's Hospital	250,000	200,000	0	0	0	0	0	7,500	0	200,000	250,000	
G19-076	Strategic Development Fund	551,000	551,000	18,487	3,858	0	0	22,345	60,000	250,000	528,655	551,000	
G19-077	Redevelopment of Grianagh Court	1,500,000	1,320,000	0	13,331	0	0	13,331	50,000	100,000	1,306,669	1,500,000	
G19-078	Redevelopment of Emergency Dept, Noble's Hospital	300,000	300,000	0	0	0	0	0	0	0	300,000	300,000	
G19-081	Replacement LIM system, Pathology, Noble's Hospital	1,770,000	1,770,000	0	0	0	0	0	0	1,000,000	1,770,000	1,830,000	
	TOTALS	50,872,955	16,990,000	970,451	1,769,393	0	0	2,739,844	2,352,500	9,767,000	14,250,156	55,952,632	