



ALL CONSTRUCTION TRAFFIC TO ACCESS AND EGRESS
TEMPORARY ACCESS ROAD FROM NORTH WEST
DIRECTION

FORM NEW TEMPORARY ACCESS FOR TEMPORARY
PUBLIC RIGHT OF WAY ONLY. EXISTING STONE WALL
REMOVED AND STONES SAVED FOR REBUILDING OF
WALL

FORM NEW TEMPORARY ACCESS FOR CONSTRUCTION
TRAFFIC ONLY. REMOVE 2 EXISTING SYCAMORE TREES.
EXISTING KERB TO BE REMOVED AND A NEW DROP KERB
ADDED AND RE-LEVELLED BITMAC FOOTPATH (SHADED).
EXISTING STONE WALL REMOVED AND STONES SAVED
FOR REBUILDING OF WALL WITH TACTILE PAVING EACH
SIDE OF ENTRANCE. GATE PROVIDED AT ACCESS ROAD
ENTRANCE

PLANT 4 No 2.0m HIGH
SYCAMORE TREES

EXISTING TREE TO BE
REMOVED SHOWN DOTTED

6.5m WIDE TARMAC SURFACED
ACCESS ROAD

EXISTING TREE TO BE REMOVED SHOWN DOTTED

4.0m WIDE HARDCORE SURFACED
ACCESS ROAD

TEMPORARY ACCESS ROAD WITH HARDCORE SURFACING

EXISTING STOCK PROOF FENCE
EXISTING PUBLIC RIGHT OF WAY TO BE TEMPORARILY DIVERTED

CONTRACTORS COMPOUND

FIELD 434016

TEMPORARY DIVERSION OF PUBLIC RIGHT OF
WAY FOR THE DURATION OF CONSTRUCTION
WORKS

EXISTING HEDGEROW TO BE REMOVED FOR
ACCESS INTO FIELD 433109 AND REINSTATED
ON COMPLETION OF CONSTRUCTION WORKS

EXISTING PUBLIC RIGHT OF WAY TO BE TEMPORARILY DIVERTED
EXISTING HEDGEROW

TEMPORARY ACCESS ROAD WITH HARDCORE SURFACING

EXISTING STOCK PROOF FENCE
EXISTING PUBLIC RIGHT OF WAY TO BE TEMPORARILY DIVERTED

CASTLE RUSHEN
HIGH SCHOOL

TEMPORARY ACCESS ROAD

FIELD 433109

CRIPPLE NETS
16.00 35.00m